TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Special Development works at Mallasandra colony school Mallasandra Ward No.13	
2	Estimate Cost	50.00 Lakhs	
3	Work Code	P-3316	
4	Job Code	013-18-000075	
5	A.S No.	BBMP/EE/PD/AS/43/2017-18, Date:20-12-2017	
6	T.S No	CE/DZ//TS/16/2018-19, Date:21-01-2019	
7	Work Order/Agreement No	EE/PD/WO/02/2018-19, Date:20-07-2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	180	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಶಾಲಾ ಕಟ್ಟಡದ ಮೇಲೆ ನಿರ್ವಹಿಸಬೇಕಾಗಿರುವುದರಿಂದ ಶಾಲೆ ನಡೆಯುತ್ತಿದ್ದ ಸಂಧರ್ಭದಲ್ಲಿ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಿದರೆ ಶಾಲಾ ಮಕ್ಕಳಿಗೆ ತೊಂದರೆಯಾಗುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಶಾಲಾ ರಜಾ ದಿನಗಳಲ್ಲಿ ನಿರ್ವಹಿಸಿದ್ದು, ಹಾಗೂ ಗೋಡೆ ಮತ್ತು ಗ್ರೀಲ್‌ಗೆ ಬಣ್ಣ ಹೊಡೆಯುವ ಕಾಮಗಾರಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 158 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ	
13	Time Extension Requested	158 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation	–	
15	Executive Engineer's Recommendation	ಕಾಮಗಾರಿ ಅವಧಿಯನ್ನು ದಿ 23.10.18 ರವರೆಗೆ ವಿಸ್ತರಿಸಿಕೊಡಲಾಗಿದೆ.	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Divisibn

Scanned by CamScanner